Date	Time	Contractor	Question	Answer	Response Posted
2/10/2026	1:00	GM Construction	Are joint seals hot pour or silicone?	The joint sealing compound shall be silicone, as specified in the NCTCOG “Standard Specifications for Public Works Construction.” All NCTCOG specifications and construction standards shall be followed.	2/10/2026
2/16/2026	11:40	Tiseo	will Cr 637 be allowed to be closed during construction and demolition? Who will be responsible for any excavation of Ex. CR 637? If paver, how will this be paid and what are the quantities?	This pavement removal will occur after CR 637 proposed improvements are completed and the roadway is accepted by the County. CR 637 should not need to be closed down completely during construction if proper signage and barricades are installed. Asphalt removal to be handled by the paving contractor. The bid item for this is Line Item 10 in Section C - Offsite Master Infrastructure Paving Improvements.	2/16/2026